

Plant 0012-Princeton Quarry

Product 4003-Resin Material

Period: 03/01/2024 - 03/30/2024

Name/Title Laresa Ingram / QC Manager

Report Date 04/01/2024

Procedure	Sieve/Test	Result	Unit	Resin
	#20 (.85mm)	99.4	%	
	#30 (.6mm)	97.5	%	92-98
	#50 (.3mm)	87.3	%	
	#100 (.15mm)	70.6	%	54-72
	#200 (75µm)	54.69	%	
	#325 (45µm)	45.28	%	33-47
	Al ₂ O ₃	0.65	%	0.3-0.7
	CaCO ₃	94.84	%	95-98
	Fe ₂ O ₃	0.13	%	0.07-0.19
	MgCO ₃	2.25	%	1-2.1
	SiO ₂	1.63	%	0.5-2