



Princeton Quarry
10234 Hopkinsville Rd
Princeton, KY 42445
270-365-9524

05/01/2025

Resin Material-4003

Procedure	Sieve/Test	Average	Unit	Resin Material
	#4 (4.75mm)	100.0	%	
	#8 (2.36mm)	100.0	%	
	#20 (.85mm)	99.3	%	
	#30 (.6mm)	96.8	%	93-99
	#50 (.3mm)	87.4	%	80-90
	#100 (.15mm)	70.7	%	58-76
	#200 (75µm)	53.15	%	38-61
	#325 (45µm)	44.36	%	34-46
	Al2O3	0.70	%	≤3.00
	CaCO3	94.84	%	≥90.00
	Fe2O3	0.14	%	≤3.00
	MgCO3	1.83	%	
	SiO2	1.97	%	≤3.00

Name/Title

Laresa Ingram / QC Manager