



12/01/2025

4002-#3 BSP

Procedure	Sieve/Test	Average	Unit	#3 BSP
. roccadic	#8 (2.36mm)	100	%	
	#12 (1.7mm)	100	%	
	#16 (1.18mm)	100	%	≥100
	#20 (.85mm)	100	%	96-100
	#30 (.6mm)	100	%	
	#40 (.425mm)	81	%	
	#50 (.3mm)	48	%	
	#80 (.18mm)	15	%	
	#100 (.15mm)	7	%	0-12
	#140 (.106mm)	3	%	
	#200 (75μm)	2	%	
	Al2O3	0.08	%	0.00-0.45
	CaCO3	96.28	%	94.00-100.00
	Calcium (Ca)	38.53	%	38.00-100.00
	Fe2O3	0.15	%	0.00-0.25
	Magnesium (Mg)	0.57	%	
	MgCO3	1.87	%	0.00-3.50
	SiO2	0.85	%	0.00-2.50

This report certifies tickets issued to the listed customer for 24 hours after 6:00AM EST of the date published. If the COA was issued on a Saturday, it certifies tickets until Tuesday at 5:59AM EST, or Wednesday at 5:59AM EST in the case of a Monday holiday.

Name/Title

Laresa Ingram / QC Manager