



Princeton Quarry
10234 Hopkinsville Rd
Princeton, KY 42445
270-365-9524

07/06/2026

4003-Resin Material

Procedure	Sieve/Test	Average	Unit	Resin Material
	#4 (4.75mm)	100.0	%	
	#8 (2.36mm)	100.0	%	
	#20 (.85mm)	99.2	%	
	#30 (.6mm)	96.5	%	93-99
	#50 (.3mm)	83.4	%	80-90
	#100 (.15mm)	64.6	%	58-76
	#200 (75µm)	51.26	%	38-61
	#325 (45µm)	43.66	%	34-46
	Al ₂ O ₃	0.55	%	≤3.00
	CaCO ₃	95.67	%	≥90.00
	Fe ₂ O ₃	0.10	%	≤3.00
	MgCO ₃	1.68	%	
	SiO ₂	1.56	%	≤3.00

Name/Title

Laresa Ingram / QC Manager